



Construction Update - Rebuilding Downtown Infrastructure Project

Date: Wednesday, October 7, 2026

The Courthouse Square is now fully open! Celebrate the re-opening with the BIA community on Saturday, October 10. Drone photography is happening between 11:30-11:45am. Gather outside on the sidewalk around 11:20am and look up with a wave!

Construction update for the upcoming weeks:

- Parking line obliteration will take place on the downtown spoke streets on **October 6 and 7**.
 - Parking stalls will be temporarily closed with construction barrels.
- Starting **October 7**, Lavis will be working on lap joint milling and removing the curb ramping on downtown spoke streets. All edges will be painted orange at crosswalks and bump ahead signage will be installed.
- **Intersection topcoat paving from October 14-16** (weather dependent)
 - Following road preparations, topcoat paving will be applied at the intersections when entering/exiting the Courthouse Square from the spoke streets.
 - **On the day of paving each section, vehicular access to the Courthouse Square will be temporarily closed.**

Key Information

- Active construction Monday to Friday 7 AM to 6 PM.
- Sidewalks are open in front of businesses and the inner Courthouse Square.
- Driving around the Courthouse Square remains in one direction: Counterclockwise.
- RIGHT TURN ONLY when entering and exiting the traffic circle.

Feedback, questions or concerns? Please contact:

Elizabeth McManus

Town of Goderich – Construction Communication Liaison

e-mail: downtown@goderich.ca